Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final Bill*** (For Other Works) Date……2019

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyarnyapura**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated…….
Sub Divisional **Work Code: 009-18-000025**

Schedule Docket No. Head of Account: **P-1771** **Est.Cost: Rs. 25.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: Improvements to Drains at Ganesh Temple Road in 4th Block BEL layout in Ward No. 09 (Vidyaranyapura) Vidyaranyapura Sub Division.

Name of Contractor and Full Address: ***M/s. M.K.R Enterprises, Prop Sri. Mahendra Kumar, # 4, 6th Main, P & T Colony, Sanjayanagara, Bangalore - 94.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/22(34996)/WO/27/2019-20** Date: **11.06.2019**

Certified that the measurements were taken by me on 18/9/19 and recorded of **Pages** 49471 **to** 49451 of measurement Book No. 4948/18-19 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on ……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	
2) Deduct amount to be held in reserve being ……percent Rs……	
3) " Balance	
4) Deduct Payment:	
a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..… Amount adjusted towards cash advance recovery of	
b. Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5) Balance being unpaid value of work done held in reserve.	
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	
7) Net amount due to or from Contractor unadjustments items.	
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	
Total amount adjusted -	

Contractor's Signature

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

Witness
1.
2.
Dated Signature of Contractor

Stamp

Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

Initials of Officer making payment **Executive Engineer**

Sl No.		Unit
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc., complete as per the direction of engineer in charge	Cum
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) etc., complete as per the direction of engineer in charge	Sqm
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete as per the direction of engineer	Sqm
4	Providing and constructing load bearing wall with solid concrete blocks of size **400x150x200 mm** having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc., complete as per the direction of engineer	Sqm
5	Providing and laying in position **plain cement concrete of mix 1:2:4** with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation, plinth and cills**, ncluding cost of all materials, labour, HOM of machinery, curing etc., complete as per the direction of engineer in charge	Cum
6	Providing **precast slab of 100 mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge	Sqm
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc., complete as per the direction of engineer in charge	No
8	Providing and applying ready mix priming coat **over concrete** / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, etc., complete as per the direction of engineer in charge	Sqm
9	Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, etc., complete as per the direction of engineer in charge	Sqm
	Sub Total	
	GST @ 12%	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

AE W-09

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	141.75	190.00	26933.00	141.75	26933.00	
-	-	661.50	85.00	56228.00	661.50	56228.00	
-	-	73.71	640.00	47174.00	73.71	47174.00	
-	-	560.00	850.00	476000.00	560.00	476000.00	
-	-	41.50	5500.00	228250.00	41.50	228250.00	
-	-	246.60	1800.00	443880.00	246.60	443880.00	
-	-	1556.00	380.00	591280.00	1556.00	591280.00	
-	-	245.00	35.00	8575.00	245.00	8575.00	
-	-	245.00	70.00	17150.00	245.00	17150.00	
				1895470.00		**1895470.00**	
				227456.40		**227456.40**	
				2122926.40		**2122926.40**	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97